



# Standard 310 - 2 HVAC Systems

1240 Joseph Earl Drive  
Desoto, TX 75115

Status

Pass

Scheduled Date

8/30/2024

Completed Date

8/30/2024

*Davonte Jones*

DAVONTE JONES

Builder

Bloomfield Homes

Community

Trees Farm

Total Items

202

Defects

3

Failed Items

0

Plan

Seaberr  
y - D -  
R

Lot

36

On site

Yes

Complete

Yes

PO #

300DAVONTE

WO #

764705

Inspection

Superintendent Attended

No

Inspection

Number

4

Front View of House



Rear View of House



Left View of House



Right View of House



Construction Status

Climate Zone

3

Options

Rater/RFI ID

721KVS

IECC certification number

10271216

Energy Code Year	2021
Section Inspection Status - HVAC Design Review?	Pass
Section Inspection Status - Total Duct Leakage?	Pass
Section Inspection Status - Flow Grid?	Pass
Section Inspection Status - OEM Static Pressure?	Unanswered
Section Inspection Status - Blower Fan Airflow - Watt Draw?	Pass
Section Inspection Status - Non-Invasive Refrigerant Charge?	Unanswered
Section Inspection Status - Weigh-in Refrigerant Charge?	Pass

VERSION: 3.1

REFERENCE: 2151215

### Testing Methodologies

What testing method was used for Task 3 - Blower Fan Volumetric Airflow	Flow Grid Method
Which testing method was used for Task 5 - Refrigerant Charge Verification?	Weigh-In Method

### Task 1 - HVAC Design Review

Does the name of the plan or address for the Home match the HVAC design? ( Architectural Plans) & ( STD.310 HVAC Design Report / 1.4 )	Yes
Do the options used in the Home match those in the HVAC design, or are they listed in the options the HVAC design can be used with? ( Architectural Plans) & ( STD.310 HVAC Design Report / 1.5-1.6 )	Yes
Has all required design documentation been collected, or an IVR obtained? ( Architectural Plan & STD.310 HVAC Design Report )	Yes
Home is between 60 sq. ft. smaller & 15 sq. ft. larger than HVAC design, or for zones with > 500 sq. ft. of windows, between 12% smaller and 3% larger? ( Insulation Report / Window Section / Sq.ft. of Glazing ) & ( STD.310 HVAC Design Report / 3.10 )	Yes
Is the Predominant window SHGC in the home within + or - 0.1 of HVAC design? ( Insulation Report / Window Section / SHGC ) & ( STD.310 HVAC Design Report / 3.11 )	Yes
Is the predominant R-value of the home within + or - R-2 of HVAC design? ( Insulation Report / Rating Verification Section / Exterior Wall Cavity R-Value ) & ( STD.310 HVAC Design Report / 3.12 )	Yes
Is the predominant R-value of the home within + or - R-4 of HVAC design? ( E-Final Report / Insulation Verification Section / R-Value ) & ( STD.310 HVAC Design Report / 3.12 )	Yes
Actual home infiltration(ACH50) is within + or - 2.0 of HVAC design? ( E-Final Report / Blower Door Section / Multi-Point or Single Point Testing ACH50 ) & ( STD.310 HVAC Design Report / 3.13 )	N/A
Actual home infiltraion(ACH50) is within Table 1 tolerance for input used in HVAC design? Table 1 ACH50 Tight = 0-4 Semi-Tight = 1-5 Average = 3-7 Semi-Leaky = 7-11 Leaky = >11 ( E-Final Report / Blower Door Section / Multi-Point or Single Point Testing ACH50 ) & ( STD.310 HVAC Design Report / 3.13 )	Yes
Is the Home between 300 sq. ft. smaller & 100 sq. ft. larger than HVAC design? ( E-Final Report / Duct Blaster Section / Conditioned Floor Area Sq.ft.) & ( STD.310 HVAC Design Report / 3.9 )	Yes
Number of occupants in Home within + or - 2 of occupants in HVAC Design? ( E-Final Report / Rating Verification Section / No. of bedrooms +1 ) & ( STD.310 HVAC Design Report / 3.7 )	Yes

**Task 1 - HVAC Design Review**

Does front orientation of the Home match one of the orientations in the HVAC design? ( E-Final Report / Rating Verification Section / Orientation of Home ) & ( STD.310 HVAC Design Report / 3.15 )	Yes
Does each HVAC System in Home match the equipment type specified in the HVAC design? ( E-Final Report / Images Section / Condenser, Coil, and Furnace Model #'s ) & ( STD.310 HVAC Design Report 4.3-4.5 & 4.17-4.18 )	Yes
Is the sum of the time-averaged ventilation rate across all zones equal to the sum of the time-average design ventilation rate use in the loads across all heated / cooled zones? ( STD.310 HVAC Design Report / 3.14 & 2.11 )	Yes
Does each HVAC system in the Home serve the zone(s) specified in the HVAC design? ( STD.310 HVAC Design Report / 3.6 )	Yes
Does the sum of design airflows across all rooms equal airflow of cooling or heating mode mode with higher airflow? ( STD.310 HVAC Design Report / 5.3-5.6 )	Yes
In HVAC Design, is the max. minus min. total heat gain across orientations < or = 6 kBtuh? ( STD.310 HVAC Design Report / 3.16 )	Yes
In HVAC Design, have heating and cooling loads have been calculated room-by-room? ( STD.310 HVAC Design Report / 3.2 )	Yes
Are indoor design temps in HVAC design 70 Degrees Fahrenheit for heating season & 75 Degrees Fahrenheit for cooling season? ( STD.310 HVAC Design Report / 3.3 )	Yes
Are outdoor design temps in HVAC design within limits defined in Appendix A? ( STD.310 HVAC Design Report / 3.4-3.5 ) & ( STD.310 / Appendix A / Page 49 )	Yes
Does all HVAC design elements meet the required tolerances?	Yes
Does the name of the plan or address for the Home match the HVAC design? ( Architectural Plans ) & ( STD.310 HVAC Design Report / 1.4 ) - System - 2	Yes
Do the options used in the Home match those in the HVAC design, or are they listed in the options the HVAC design can be used with? ( Architectural Plans ) & ( STD.310 HVAC Design Report / 1.5-1.6 ) - System - 2	Yes
Has all required design documentation been collected, or an IVR obtained? ( Architectural Plan & STD.310 HVAC Design Report ) - System - 2	Yes
Home is between 60 sq. ft. smaller & 15 sq. ft. larger than HVAC design, or for zones with > 500 sq. ft. of windows, between 12% smaller and 3% larger? ( Insulation Report / Window Section / Sq.ft. of Glazing ) & ( STD.310 HVAC Design Report / 3.10 ) - System - 2	Yes
Is the Predominant window SHGC in the home within + or - 0.1 of HVAC design? ( Insulation Report / Window Section / SHGC ) & ( STD.310 HVAC Design Report / 3.11 ) - System - 2	Yes
Is the predominant R-value of the home within + or - R-2 of HVAC design? ( Insulation Report / Rating Verification Section / Exterior Wall Cavity R-Value ) & ( STD.310 HVAC Design Report / 3.12 ) - System - 2	Yes
Is the predominant R-value of the home within + or - R-4 of HVAC design? ( E-Final Report / Insulation Verification Section / R-Value ) & ( STD.310 HVAC Design Report / 3.12 ) - System - 2	Yes
Actual home infiltration(ACH50) is within + or - 2.0 of HVAC design? ( E-Final Report / Blower Door Section / Multi-Point or Single Point Testing ACH50 ) & ( STD.310 HVAC Design Report / 3.13 ) - System - 2	Yes

### Task 1 - HVAC Design Review

Actual home infiltration(ACH50) is within Table 1 tolerance for input used in HVAC design? Table 1 ACH50 Tight = 0-4 Semi-Tight = 1-5 Average = 3-7 Semi-Leaky = 7-11 Leaky = >11 ( E-Final Report / Blower Door Section / Multi-Point or Single Point Testing ACH50 ) & ( STD.310 HVAC Design Report / 3.13 ) - System - 2	Yes
Is the Home between 300 sq. ft. smaller & 100 sq. ft. larger than HVAC design? ( E-Final Report / Duct Blaster Section / Conditioned Floor Area Sq.ft.) & ( STD.310 HVAC Design Report / 3.9 ) - System - 2	Yes
Number of occupants in Home within + or - 2 of occupants in HVAC Design? ( E-Final Report / Rating Verification Section / No. of bedrooms +1 ) & ( STD.310 HVAC Design Report / 3.7 ) - System - 2	Yes
Does front orientation of the Home match one of the orientations in the HVAC design? ( E-Final Report / Rating Verification Section / Orientation of Home ) & ( STD.310 HVAC Design Report / 3.15 ) - System - 2	Yes
Does each HVAC System in Home match the equipment type specified in the HVAC design? ( E-Final Report / Images Section / Condenser, Coil, and Furnace Model - 's ) & ( STD.310 HVAC Design Report 4.3-4.5 & 4.17-4.18 ) - System - 2	Yes
Is the sum of the time-averaged ventilation rate across all zones equal to the sum of the time-average design ventilation rate use in the loads across all heated / cooled zones? ( STD.310 HVAC Design Report / 3.14 & 2.11 ) - System - 2	Yes
Does each HVAC system in the Home serve the zone(s) specified in the HVAC design? ( STD.310 HVAC Design Report / 3.6 ) - System - 2	Yes
Does the sum of design airflows across all rooms equal airflow of cooling or heating mode mode with higher airflow? ( STD.310 HVAC Design Report / 5.3-5.6 ) - System - 2	Yes
In HVAC Design, is the max. minus min. total heat gain across orientations < or = 6 kBtuh? ( STD.310 HVAC Design Report / 3.16 ) - System - 2	Yes
In HVAC Design, have heating and cooling loads have been calculated room-by-room? ( STD.310 HVAC Design Report / 3.2 ) - System - 2	Yes
Are indoor design temps in HVAC design 70 Degrees Fahrenheit for heating season & 75 Degrees Fahrenheit for cooling season? ( STD.310 HVAC Design Report / 3.3 ) - System - 2	Yes
Are outdoor design temps in HVAC design within limits defined in Appendix A? ( STD.310 HVAC Design Report / 3.4-3.5 ) & ( STD.310 / Appendix A / Page 49 ) - System - 2	Yes
Does all HVAC design elements meet the required tolerances? - System - 2	Yes
Section Inspection Status - HVAC Design Review	Pass

### Task 2 - Total Duct Leakage

Does the system have a total amount of supply ductwork or distribution building cavities that is > 10 total linear feet? - System 1	Yes
Is the system entirely in Conditioned Space Volume?	No
Was total duct leakage test exemption taken? - System 1	No
Did testing occur at rough-in or final? ( E-Final Report / Duct Blaster Section )	Final
Enter the number of returns in the system ( E-Final Report / Duct Blaster Section )	3
Enter the Conditioned Floor Area served by the system ( E-Final Report / Duct Blaster Section )	2071
Enter the total duct leakage of the system ( E-Final Report / Duct Blaster Section )	105
Total duct leakage per 100 sq. ft. of CFA served by system? - System 1	5.07001

**Task 2 - Total Duct Leakage**

Grade 1 Leakage Limit for System-1?	248.52
Grade 2 Leakage Limit for System-1?	289.94
Grade 3 Leakage Limit for System-1?	289.94
Total Duct Leakage Grade? - 310 Central Latest	Grade I
Does the system have a total amount of supply ductwork or distribution building cavities that is > 10 total linear feet? - System 2	Yes
Is the system entirely in Conditioned Space Volume? - System 2	No
Was total duct leakage test exemption taken? - System 2	No
Did testing occur at rough-in or final? - System 2	Final
Enter the number of returns in the system - System 2 ( E-Final Report / Duct Blaster Section )	3
Enter the Conditioned Floor Area served by the system - System 2 ( E-Final Report / Duct Blaster Section )	1294
Enter the total duct leakage of the system - System 2 ( E-Final Report / Duct Blaster Section )	72
Total duct leakage per 100 sq. ft. of CFA served by system? - System 2	5.56414
Grade 1 Leakage Limit for System-2?	144
Grade 2 Leakage Limit for System-2?	168
Grade 3 Leakage Limit for System-2?	168
Total Duct Leakage Grade? - System 2 - 310 Central Latest	Grade I
Section Inspection Status - Total Duct Leakage? Grade 1 or 2 can proceed to Take 3. Grade 3 must stop testing.	Pass

**Task 3 - Blower Fan Air Flow - Flow Grid (Primary Method)**

Did total duct leakage achieve Grade I or II designation?	Yes
Was blower fan airflow test exemption taken?	No
Enter design-specified blower fan airflow (Qdesign) ( STD.310 HVAC Design Report / 5.3 Cooling CFM )	1540
Enter mode that forced-air HVAC system was tested in ( Always test in Cooling )	Cooling
Enter Psop - pressure of the supply-side under normal operation (IWC)	0.238
Was there turbulence (fluctuations greater than 0.05 IWC) when measuring Psop?	No
Enter Ptest - pressure of the supply-side during test (IWC) ( Use test results from PSOP )	0.238
Enter Qtest - the airflow through Flow Grid (CFM)	1505
Blower fan airflow at operating conditions? (Qop) - System 1	1505
Airflow Fault? (FaF) - System 1	-2.27273
Blower fan volumetric airflow grade (Primary Method)? - 310 Central Latest	Grade I
Did total duct leakage achieve Grade I or II designation? - System 2	Yes
Was blower fan airflow test exemption taken? - System 2	No
Enter design-specified blower fan airflow (Qdesign) - System 2 ( STD.310 HVAC Design Report / 5.3 Cooling CFM )	922
Enter mode that forced-air HVAC system was tested in - System 2 ( Always test in Cooling )	Cooling
Enter Psop - pressure of the supply-side under normal operation (IWC) - System 2	0.189



**Task 3 - Blower Fan Air Flow - Flow Grid (Primary Method)**

Was there turbulence (fluctuations greater than 0.05 IWC) when measuring Psop? - System 2	No
Enter Ptest - pressure of the supply-side during test (IWC) - System 2 ( Use test results from PSOP )	0.189
Enter Qtest - the airflow through Flow Grid (CFM) - System 2	916
Blower fan airflow at operating conditions (Qop) - System 2	916
Airflow Fault? (FaF) - System 2	-0.65
Blower fan volumetric airflow grade (Primary Method)? - System 2 - 310 Central Latest	Grade I
Section Inspection Status - Flow Grid? Grade 1 or 2 can proceed to Task 4. Grade 3 must stop testing.	Pass

**Task 3 - Blower Fan Air Flow - OEM Static Pressure (Secondary Method)**

N/A

**Task 4 - Blower Fan Watt Draw - Clamp on Meter**

Did blower fan airflow achieve Grade I or II designation?	Yes
Enter mode that forced-air HVAC system was tested in ( Always test in Cooling )	Cooling
Blower fan airflow at operating conditions? (Qop)	1505
Blower fan watt draw at operating conditions? (Wfan)	242.6
Blower fan efficiency?	0.161196
Blower fan watt draw grade?	Grade I
Did blower fan airflow achieve Grade I or II designation? - System 2	Yes
Enter mode that forced-air HVAC system was tested in - System 2 ( Always test in Cooling )	Cooling
Blower fan airflow at operating conditions? (Qop) - System 2	916
Blower fan watt draw at operating conditions? (Wfan) - System 2	347.2
Blower fan efficiency? - System 2	0.379039
Blower fan watt draw grade? - System 2	Grade I
Section Inspection Status - Blower Fan Airflow - Watt Draw? Grade 1,2, or 3 can proceed to Task 5.	Pass

**Task 5 - Non-Invasive Refrigerant Charge**

N/A

**Task 5 - Weigh-in Refrigerant Charge**


Contractor - The total weight of refrigerant added to or removed from the system? (Oz.)	15
Contractor - Refrigerant added or removed?	Added
Contractor - Was factory charge removed first?	No
Contractor - Was time-stamped geotagged photo(s) collected, showing scale with amount of refrigerant added or removed?	Yes
Contractor - The total length of the liquid line (Ft.)	40
Contractor - The outside diameter of the liquid line (In.)	0.375
Contractor - The length of liquid line accounted for in the factory-supplied? (Ft.)	15
Contractor - The weight of the factory-supplied refrigerant? (Oz.)	104
Contractor - The weight of refrigerant added for specific components (other than line length)	0
Rater - Enter the total length of the liquid line	40

**Task 5 - Weigh-in Refrigerant Charge**

Rater - Enter the outside diameter of the liquid line (please enter one of the these decimal points - 0.25 [1/4"], 0.125 [1/8"], 0.5 [1/2"] or 0.375 [3/8"])	0.375
Rater - Delta liquid line length	25
Rater - Weight of the refrigerant required for the incremental liquid line length	15
Rater - Total anticipated refrigerant weight	119
Rater - Total reported refrigerant weight	119
Rater - Deviation between the total anticipated and total reported refrigerant weight	0
Rater - Does the location of the geotagged photo provided in Section 8.5.2.1.2 match the location of the Forced-Air HVAC System under test?	Yes
Refrigerant Charge Grade - System 1	Grade I
Contractor - The total weight of refrigerant added to or removed from the system? (Oz.) - System 2	16
Contractor - Refrigerant added or removed? - System 2	Added
Contractor - Was factory charge removed first? - System 2	No
Contractor - Was time-stamped geotagged photo(s) collected, showing scale with amount of refrigerant added or removed? - System 2	Yes
Contractor - The total length of the liquid line (Ft.) - System 2	40
Contractor - The outside diameter of the liquid line (In.) - System 2	0.375
Contractor - The length of liquid line accounted for in the factory-supplied? (Ft.) - System 2	15
Contractor - The weight of the factory-supplied refrigerant? (Oz.) - System 2	156
Contractor - The weight of refrigerant added for specific components (other than line length) - System 2	0
Rater - Enter the total length of the liquid line - System 2	40
Rater - Enter the outside diameter of the liquid line - System 2 (please enter one of the these decimal points - 0.25 [1/4"], 0.125 [1/8"], 0.5 [1/2"] or 0.375 [3/8"])	0.375
Rater - Delta liquid line length - System 2	N/A
Rater - Weight of the refrigerant required for the incremental liquid line length - System 2	15
Rater - Total anticipated refrigerant weight - System 2	171
Rater - Total reported refrigerant weight - System 2	172
Rater - Deviation between the total anticipated and total reported refrigerant weight - System 2	0.01
Rater - Does the location of the geotagged photo provided in Section 8.5.2.1.2 match the location of the Forced-Air HVAC System under test? - System 2	Yes
Refrigerant Charge Grade - System 2	Grade I
Section Inspection Status - Weigh-in Refrigerant Charge?	Pass

**General Comments/Documents**

Comment - 1	Comment Only
-------------	--------------



08/30/2024 12:16

08/30/2024 12:16

Comment - 2	N/A
Comment - 3	N/A
Comment - 4	N/A
Comment - 5	N/A